

# Mitie Environmental Services Ltd Asbestos Re-inspection Report



# **Mitie FM - DFT Contract**

WBRAS133
Teignmouth CRS
Ivy Lane
Teignmouth
Devon
TQ14 8BJ

Report Ref: A-04883 VI
Report Date: 01/09/2021
Issued On: 13/10/2021
Page: I of 10



### **Contact Details**

### **Client Name**

**Mitie FM - DFT Contract** 

Ingenuity House, 3rd Floor Elmdon Trading Estate Bickenhill Lane, B37 7HQ

Contact Name:

Phone:

Email:

### Site Address

Teignmouth CRS

Teignmouth CRS lvy Lane Teignmouth Devon TQ14 8BJ

Contact Name:

Phone:



## **Instructing Party**

**Mitie FM - DFT Contract** 

Ingenuity House, 3rd Floor Elmdon Trading Estate Bickenhill Lane, B37 7HQ

Contact Name:

Phone:

**Email** 

### **Report Author**

Mitie Environmental Services Ltd

Litchurch Plaza Litchurch Lane DE24 8AA

Contact Name: David Betteridge

Email: david.betteridge@mitie.com
Enquiries: MES.enquiries@mitie.com

Surveyed By:

Ben Walters

Lead Surveyor

Assisted By

01 September 2021

Survey Start Date

Authorised and Verified By

Ben Walters

Authorised By

Report Ref: A-04883 VI Report Date: 01/09/2021 Issued On: 13/10/2021 Page: 2 of 10



## **Executive Summary**

### Introduction

The purpose of this Re-inspection report was to describe the current status of previously identified Asbestos Containing Materials (ACMs) which were present in the named premises, based on historical asbestos data (surveys and past assessments).

The customer shall be aware that this is not an asbestos survey, nor are any new areas inspected or materials sampled during these works. Access into new locations or areas of previous 'no-access' shall be conducted as a new Management Survey of those areas and as a separate project.

The aim or objective of this Re-inspection was to undertake a visual inspection of previously identified ACMs and re-evaluate the risk those item(s) posed to building occupiers as well as updating recommendations and management options. This report will provide a revised re-inspection frequency date for the ongoing management of identified ACMs.

Each identified ACM was inspected for material degradation including damage, surface treatment and accessibility as well as a confirmation of location, size and overall description.

A log of any updates and subsequent comments by the surveyor was recorded within each individual Inspection Record page, along with a date of the changes made for document control. Any other changes with regards to non-accessible areas will also be recorded.

Where relevant information was provided by the client or other third parties such as known location of ACMs and general premises information; then this has been validated during the planning and commencement of this Re-inspection and recorded within this report as required.

All Re-inspections will be compliant with the material assessment algorithm contained within HSG 264: The Survey Guide. Wherever possible or when requested by the client, priority risk ratings will also be re-evaluated. Priority Assessment is outside of the scope of Mitie's accreditation to ISO 17020. See Risk Assessment Guide for more details.

This report should be read in its entirety.

### Scope of Works

Carry out a Reinspection of asbestos containing materials previously identified, where the information is readily available to the surveyor. Where no available information is available, an asbestos management survey will be recommended.

This must not be assumed to be a conclusive report outlining all asbestos containing materials present on site, and read in conjunction with relevant asbestos survey reports.

### **Summary of Results**

| Risk Band | Sample Ref | Description                       | Product Type      | Recommendation |
|-----------|------------|-----------------------------------|-------------------|----------------|
| D         | P 0007     | Ground Floor, 001 / Drying room / | 2. Textile Rope / | Manage         |
|           |            | Kitchen, Electrics                | String            |                |
| D         | P 0009     | Ground Floor, 002 / Garage, Rope  | 2. Textile Rope / | Manage         |
|           |            | Seal                              | String            |                |
| D         | P 0011     | Ground Floor, 001 / Drying room / | I. Bituminous     | Manage         |
|           |            | Kitchen, Bitumen                  | Product           |                |
| D         | PS 0003    | Ground Floor, 003 / Office, Floor | I. Vinyl Tiles    | Manage         |
|           |            | tiles and bitumen adhesive        |                   |                |

### Areas of No Access

| Location  | Reason |  |
|---|--------|--|
| All areas within scope have been accessed unless specified in individual room notes |        |  |

Report Ref: A-04883 VI 13/10/2021

Doc Control: TSPA(LR) 06.4P Rev C April 21

Report Date: 01/09/2021 Issued On: 3 of 10 Page:



## **Executive Summary**

### Key

ACM - Asbestos Containing Materials

DPC - Damp Proof Course

HSG 264 - Health and Safety Executive Guide, HSG 264: The Survey Guide

ISO 17020 - ISO/IEC 17020:2012 Requirements for the Operations of Various Types of Bodies Performing Inspection

MMMF – Machine Made Mineral Fibre (Non-Asbestos)

NADIS - No Asbestos Detected or No Asbestos Detected in Sample

NST – No Sample Taken

RSJ – Rolled Steel Joist

UKAS - United Kingdom Accreditation Service

Report Ref: A-04883 VI
Report Date: 01/09/2021
Issued On: 13/10/2021
Page: 4 of 10



### Risk Assessment Guide

### **Material Assessment**

The material assessment looks at the type and condition of the ACM and the ease with which it will release fibres if disturbed. The material assessment identifies those items which are perceived to be of a higher risk, that is, those which will most readily release airborne fibres if disturbed.

Mitie uses classification from HSG 264 (Appendix 4). Each of the parameters is scored and added to give a total material risk score between 0 and 12 and is banded in accordance with the table below.

### Material Assessment Risk & Score Banding Table

| Score      | Risk Potential | Band | Action  |
|------------|----------------|------|---|
| I0 or more | High           | Α    | Immediate Action Required                               |
| 7-9        | Medium         | В    | Actions recommended should be completed within 3 months |
| 5-6        | Low            | С    | Actions recommended should be completed within 6 months |
| 4 or less  | Very Low       | D    | Materials should be managed on an annual basis          |
| 0          | None           | E    | No asbestos detected                                    |

It does not automatically follow that those items assigned the highest score in the material assessment will be the item that should be given priority for remedial action. Judgement should be given to the location, accessibility and room usage of where the ACM has been identified.

### **Priority Assessment**

The priority assessment considers the likelihood of the ACM being disturbed and the potential for exposing building users or other parties to these fibres.

For there to be a risk to health it is not enough for it to be damaged or friable, but it also needs to be disturbed and get into the air we breathe. The priority assessment therefore considers the normal occupant activity in that area, the likelihood of disturbance and so on to give an average score per parameter.

Mitie uses classification from HSG 227 (Appendix 3 and 4). Each parameter is scored and added to give a total priority score between 0 and 12. This does not provide an accurate depiction of asbestos risk in your premises and should be combined with the material assessment to help assess the overall risk any identified ACM may pose.

### Note:

Priority Assessment is outside of the scope of Mitie's accreditation to ISO 17020.

The priority assessment is the responsibility of the client or duty holder. Any priority assessments carried out by Mitie may not be representative of the occupation levels and room usage and may not provide a comprehensive assessment. Any priority assessment carried out by Mitie will be based on judgements in good faith and the information gathered at the time of the survey. The client should check all priority assessments for accuracy and any change in use, occupational level or activity for any room/location will require the client or duty holder to re-evaluate risk ratings.

### **Overall Risk Assessment**

The scores from the material assessment (i.e., the condition of the ACM) are added to the scores of the priority assessment (the likelihood of disturbance) to give the overall risk assessment, which should assist the ready in prioritising the various recommended action.

### Note

This is not reflected in the Risk & Score Banding Table above.

Report Ref: A-04883 VI
Report Date: 01/09/2021
Issued On: 13/10/2021
Page: 5 of 10



| Sample Location |                             |  |  |
|-----------------|-----------------------------|--|--|
| Building        | Teignmouth CRS              |  |  |
| Floor           | Ground Floor                |  |  |
| Sub Area        | 001 / Drying room / Kitchen |  |  |
| Component       | Bitumen                     |  |  |
| Quantity        | 2 lin m                     |  |  |
| Lab Ref         |                             |  |  |
| Accessibility   | Medium                      |  |  |
| Туре            | Presumed                    |  |  |

| Material Assessment |  |  |  |
|---------------------|--|--|--|
| Product             | I. Bituminous Product  |  |  |
| Condition           | 0. Good  |  |  |
| Surface             | Composite materials containing asbestos: reinforced plastics, resins, vinyl tiles. |  |  |
| Туре                | I. Chrysotile  |  |  |
| Score 2 Band - D    |  |  |  |
| Very Low Risk       |  |  |  |

| Sample Reference Number |               |  |  |
|-------------------------|---------------|--|--|
| P 0011                  |               |  |  |
| Sample Date 01/09/2021  |               |  |  |
| Inspection Interval     | I2 months     |  |  |
| Next Inspection         | 01/09/2022    |  |  |
| Inspection Type         | Re-Inspection |  |  |
| Surveyor I              | Ben Walters   |  |  |
| Surveyor 2              |               |  |  |

| Notes   |  |  |  |  |
|---|--|--|--|--|
| Reinspected 2021, No change to condition of material. Continue to manage. |  |  |  |  |
|   |  |  |  |  |

# Sample Image(s)

| No Photo Available |  |  |  |  |
|--------------------|--|--|--|--|
|                    |  |  |  |  |
|                    |  |  |  |  |
|                    |  |  |  |  |

| Priority Assessment      |   |  |  |
|--------------------------|---|--|--|
| Normal Occupant Activity |   |  |  |
| Main                     | 0. Rare Disturbance                                 |  |  |
| Secondary                | 0. Rare Disturbance                                 |  |  |
| Likelihood of Disturba   | nce   |  |  |
| Location                 | 2. Rooms < 100M2                                    |  |  |
| Accessibility            | 0. Usually Inaccessible or Unlikely to be disturbed |  |  |
| Extent / Amount          | I. < I0m  |  |  |
| Human Exposure Pote      | ential  |  |  |
| Occupants                | 0. None   |  |  |
| Frequency of Use         | 0. Infrequent                                       |  |  |
| Average Use Time         | 0. < I Hour   |  |  |
| Maintenance Activity     |   |  |  |
| Туре                     | 0. Minor Disturbance                                |  |  |
| Frequency                | 0. Unlikely   |  |  |
| Score I                  |   |  |  |

| Overall Score                    |   |  |  |
|----------------------------------|---|--|--|
| Material + Priority Assessment = | 3 |  |  |
| Recommended Action               |   |  |  |
| Manage                           |   |  |  |

Report Ref: A-04883 V1
Report Date: 01/09/2021
Issued On: 13/10/2021
Page: 6 of 10



| Sample Location |                             |  |  |
|-----------------|-----------------------------|--|--|
| Building        | Teignmouth CRS              |  |  |
| Floor           | Ground Floor                |  |  |
| Sub Area        | 001 / Drying room / Kitchen |  |  |
| Component       | Electrics                   |  |  |
| Quantity        | 8 no                        |  |  |
| Lab Ref         |                             |  |  |
| Accessibility   | Difficult                   |  |  |
| Туре            | Presumed                    |  |  |

| Material Assessment |   |  |  |
|---------------------|---|--|--|
| Product             | 2. Textile Rope / String  |  |  |
| Condition           | 0. Good   |  |  |
| Surface             | I. Enclosed sprays and lagging, AIB (with exposed face painted or encapsulated) asbestos cement sheets etc. |  |  |
| Туре                | I. Chrysotile   |  |  |
| Score               | 4 Band - D  |  |  |
| Very Low Risk       |   |  |  |

| Sample Reference Number |               |
|-------------------------|---------------|
| P 0007                  |               |
| Sample Date             | 01/09/2021    |
| Inspection Interval     | I2 months     |
| Next Inspection         | 01/09/2022    |
| Inspection Type         | Re-Inspection |
| Surveyor I              | Ben Walters   |
| Surveyor 2              |               |

| Notes   |
|---|
| Reinspected 2021, No access into live electrics however they appear modern. Continue to manage. |
|   |

# Sample Image(s)

No Photo Available

| Priority Assessment      |   |
|--------------------------|---|
| Normal Occupant Activity |   |
| Main                     | 0. Rare Disturbance                                 |
| Secondary                | 0. Rare Disturbance                                 |
| Likelihood of Disturba   | nce   |
| Location                 | 2. Rooms < 100M2                                    |
| Accessibility            | 0. Usually Inaccessible or Unlikely to be disturbed |
| Extent / Amount          | I. < 10m  |
| Human Exposure Potential |   |
| Occupants                | 0. None   |
| Frequency of Use         | 0. Infrequent                                       |
| Average Use Time         | 0. < I Hour   |
| Maintenance Activity     |   |
| Туре                     | 0. Minor Disturbance                                |
| Frequency                | 0. Unlikely   |
| Score                    | I   |

| Overall Score                       |   |  |
|-------------------------------------|---|--|
| Material + Priority<br>Assessment = | 5 |  |
| Recommended Action                  |   |  |
| Manage                              |   |  |

Report Ref: A-04883 V1
Report Date: 01/09/2021
Issued On: 13/10/2021
Page: 7 of 10



| Sample Location |                  |
|-----------------|------------------|
| Building        | Teignmouth CRS   |
| Floor           | Ground Floor     |
| Sub Area        | 002 / Garage     |
| Component       | Rope Seal        |
| Quantity        | Small amounts no |
| Lab Ref         |                  |
| Accessibility   | Difficult        |
| Туре            | Presumed         |

| Material Assessment |                 |  |
|---------------------|-----------------|--|
| Product             | 2. Textile Rope | e / String   |
| Condition           | 0. Good         |  |
| Surface             |                 | sprays and lagging, AIB (with vainted or encapsulated) asbestos etc. |
| Туре                | I. Chrysotile   |  |
| Score               | 4               | Band - D   |
| Very Low Risk       |                 |  |

| Sample Reference Number |               |
|-------------------------|---------------|
| P 0009                  |               |
| Sample Date             | 01/09/2021    |
| Inspection Interval     | I2 months     |
| Next Inspection         | 01/09/2022    |
| Inspection Type         | Re-Inspection |
| Surveyor I              | Ben Walters   |
| Surveyor 2              |               |

| Notes   |
|---|
| Reinspected 2021, No change to condition of material. Continue to manage. |
|   |



| No Photo Available |  |
|--------------------|--|
|                    |  |
|                    |  |

| Priority Assessment       |   |  |
|---------------------------|---|--|
| Normal Occupant Activity  |   |  |
| Main                      | 0. Rare Disturbance                                 |  |
| Secondary                 | 0. Rare Disturbance                                 |  |
| Likelihood of Disturbance |   |  |
| Location                  | 2. Rooms < 100M2                                    |  |
| Accessibility             | 0. Usually lnaccessible or Unlikely to be disturbed |  |
| Extent / Amount           | 0. Small Amounts                                    |  |
| Human Exposure Potential  |   |  |
| Occupants                 | 0. None   |  |
| Frequency of Use          | 0. Infrequent                                       |  |
| Average Use Time          | 0. < I Hour   |  |
| Maintenance Activity      |   |  |
| Туре                      | 0. Minor Disturbance                                |  |
| Frequency                 | 0. Unlikely   |  |
| Score                     | I   |  |

| Overall Score                    |   |
|----------------------------------|---|
| Material + Priority Assessment = | 5 |
| Recommended Action               |   |
| Manage                           |   |

Report Ref: A-04883 V1
Report Date: 01/09/2021
Issued On: 13/10/2021
Page: 8 of 10



| Sample Location |                                  |
|-----------------|----------------------------------|
| Building        | Teignmouth CRS                   |
| Floor           | Ground Floor                     |
| Sub Area        | 003 / Office                     |
| Component       | Floor tiles and bitumen adhesive |
| Quantity        | 20 m²                            |
| Lab Ref         |                                  |
| Accessibility   | Medium                           |
| Туре            | Previously Sampled               |

| Material Assessment |   |          |
|---------------------|---|----------|
| Product             | I. Vinyl Tiles  |          |
| Condition           | 0. Good   |          |
| Surface             | 0. Composite materials containing asbestos: reinforced plastics, resins, vinyl tiles. |          |
| Туре                | I. Chrysotile   |          |
| Score               | 2   | Band - D |
| Very Low Risk       |   |          |

| Sample Reference Number |               |  |  |
|-------------------------|---------------|--|--|
| PS 0003                 |               |  |  |
| Sample Date             | 01/09/2021    |  |  |
| Inspection Interval     | I2 months     |  |  |
| Next Inspection         | 01/09/2022    |  |  |
| Inspection Type         | Re-Inspection |  |  |
| Surveyor I              | Ben Walters   |  |  |
| Surveyor 2              |               |  |  |

| Notes   |  |  |
|---|--|--|
| Reinspected 2021, No change to condition of material. Continue to manage. |  |  |
|   |  |  |

# Sample Image(s)

No Photo Available

| Priority Assessment       |   |  |
|---------------------------|---|--|
| Normal Occupant Activity  |   |  |
| Main                      | 0. Rare Disturbance                                 |  |
| Secondary                 | 0. Rare Disturbance                                 |  |
| Likelihood of Disturbance |   |  |
| Location                  | 2. Rooms < 100M2                                    |  |
| Accessibility             | 0. Usually Inaccessible or Unlikely to be disturbed |  |
| Extent / Amount           | 2. I0m - 50m  |  |
| Human Exposure Potential  |   |  |
| Occupants                 | 0. None   |  |
| Frequency of Use          | 0. Infrequent                                       |  |
| Average Use Time          | 0. < I Hour   |  |
| Maintenance Activity      |   |  |
| Туре                      | 0. Minor Disturbance                                |  |
| Frequency                 | 0. Unlikely   |  |
| Score                     | 2   |  |

| Overall Score                    |   |  |
|----------------------------------|---|--|
| Material + Priority Assessment = | 4 |  |
| Recommended Action               |   |  |
| Manage                           |   |  |

Report Ref: A-04883 V1
Report Date: 01/09/2021
Issued On: 13/10/2021
Page: 9 of 10



# Appendix A - Floor Plan(s)

No drawings are available



 Report Ref:
 A-04883
 V1
 Report Date:
 01/09/2021

 Page:
 10 of 10
 13/10/2021